

Morning Report PNR1z

Management System:		HSE	File Name:	040_PNR1z_16.11.18_RMR	
Approver:		Senior Geoscientist	Version No:	1	
Reviewer:		Frac Manager	Date of Issue:	17 th November 2018	
Author:		Senior Frac Engineer	Proposed date of Review:	n/a	
Version	Section	Revision Information		Date	Reviser
0.1	All	Draft Publication		17/11/2018	Senior Frac Engineer

Documents are reviewed as per proposed review date, or sooner if a significant change to the operation has taken place, to ensure relevance to the systems and process that they define.

PRIVATE & CONFIDENTIAL

Summary

Overview of day's operations:

- Set the first cement retainer in the well. Pulled coiled tubing to surface, changed BHA. Ran coiled tubing to the cement retained and did a cement job on sleeve 30. Pulled coiled tubing to surface, change BHA. Run coiled tubing into the well with the cement retainer for the next cement job.
- No flowback performed
- Induced seismicity - none
- No red line boundary breached

Injection Summary

- N/A

Well Integrity Status

- No change

Seismicity of Note

- None

Update to Stress Magnitude

- No update to stress magnitude as closure was not observed
- $S_{Hmin} = 0.0148 \text{ MPa/m}$

PRIVATE & CONFIDENTIAL